ARBORIST NOTES:
· ANY WORKS WITHIN 1.5M OF PROTECTED TREES MUST BE SUPERVISED BY THE PROJECT ARBORIST.
· ANY PRUNING REQUIRED MUST BE CONDUCTED BY AN ISA-CERTIFIED ARBORIST USING ANSI-A300 OR ISA PRUNING STANDARDS.
· TREE PROTECTION FENCING CAN BE ADJUSTED UNDER ARBORIST DIRECTION AND SUPERVISION.
· REMOVAL OF THE EXISTING FENCE MUST BE DONE BY HAND UNDER ARBORIST SUPERVISION.
· ANY PROPOSED PLANTINGS WITHIN THE TPZ OF RETAINED TREE ROOTS CANNOT BE PRUNED FOR NEW PLANTINGS

RE TREES #775, #776, #6255, #6256, #798, C01:
· THE EXISTING DRIVEWAY MUST BE REMOVED USING LOW-IMPACT METHODS UNDER ARBORIST SUPERVISION.
· THE CONTRACTOR IS TO CAREFULLY REMOVE THE EXISTING DRIVEWAY BY LIFTING AND PULLING SECTIONS WHILE OPERATING FROM THE EXISTING HARDSCAPE AND WORKING BACKWARD, WITHOUT EXCAVATING INTO THE UNDERLAYING GRADE.
· FENCING MUST BE EXTENDED TO THE PINK FENCING AFTER THE EXISTING DRIVEWAY REMOVAL.
· THE PROPOSED LANDSCAPING WITHIN THE TZS MUST BE DONE BY HAND WITHOUT MACHINERY, UNDER ARBORIST DIRECTION AND SUPERVISION.

RE TREES #1989 AND #1985:
· THE PROPOSED WALKWAYS WITHIN THE TPZS MUST BE BUILT ABOVE GRADE USING LOW-IMPACT METHODS UNDER ARBORIST SUPERVISION.

RE TREE#1992:
· PROPOSED PAVERS AND PATH WITHIN THE TPZ MUST BE BUILT ON EXISING GRADE USING LOW IMPACT METHODS UNDER ARBORIST SUPERVISION.
· POSTS FOOTING FOR GAZEBOMUST BE HAND DUG UNDER ARBORIST SUPERVISION. PLACEMENT OF FOOTING MUST OT CONFLICT WITH ROOTS AND MAY NEED TO BE OFFSET PER ARBORIST DIRECTION.

RE TREE #C03:
· THE PROPOSED ARRIVAL GARDEN WITIN THE TPZ MUST BE BUILT ON THE EXISTING GRADE USING LOW IMPACT METHODS.
· NO TRENCHING IS PERMITTED WITHIN THE TPZ.

RE TREES #C01, C03, C04, #775, #1989
· PROPOSED WALL WITHIN THE TPZS SHOWN IN BLUE MUST BE CONSTRUCTED ABOVE GRADE USING LOW IMPACT , ZERO EXCAVATION METHODS.
· STRIP FOOTINGS WILL BE LOCATED OUTSIDE THE TPZS AND CONNECTED BY SPANNING A CONCRETE GRADE BEAM.
· PILE INSTALLATION MUST BE COMPLETED BY HAND, AND ALL WORK MUST BE CONDUCTED UNDER ARBORIST SUPERVISION.

OSHEDGE 1:
CLEARANCE PRUNING REQUIRED FOR GARAGE CLEARANCE MUST BE CONDUCTED BY AN ISA-CERTIFIED ARBORIST.

RE TREES #1986, #790, #1993, #1995:
· HAZARD TREES REOMMENDED TO BE REMOVED REGARDLESS OF THE PROPOSED PROJECT STATUS

RE TREE #778 TREE PROTECTION:
· NO SOIL EXCAVATION OR DISTURBANCE IS TO OCCUR WITH THE ROOT ZONE OF THIS TREE.
· PROPOSED 'L-SHAPED FOOTING FOR GARAGE TO BE OUTSIDE OF THE TPZ.
· THE PROJECT ARBORIST IS TO SUPERVISE FOOTING INSTALLATION, SLAB-ON-GRADE PREPARATION, AND ANY RELOCATION OF TREE PROTECTION FENCING REQUIRED TO COMPLETE THE WORK.

ARBORIST NOTE:
ANY WORKS WITHIN 1.5M OF PROTECTED TREES MUST BE SUPERVISED BY THE PROJECT ARBORIST. ANY PRUNING REQUIRED MUST BE CONDUCTED BY AN ISA-CERTIFIED ARBORIST USING ANSI-A300 OR ISA PRUNING STANDARDS. TREE PROTECTION FENCING CAN BE ADJUSTED UNDER ARBORIST DIRECTION AND SUPERVISION.

1 SITE PLAN
Scale: 3/32"=1'-0"

NO.	REVISION	DATE
01	DP APPLICATION	09-28-2026

LEYLAND
ARCHITECTURE INC.

Suite 1, 1864 West 1st Avenue
Vancouver, B.C., Canada V6J 1G5
Tel: (604) 736-1419 Fax:(604) 736-9493

REGISTERED ARCHITECT HANNAH LEYLAND BRITISH COLUMBIA
2026-10-01

This drawing, as an instrument of service, is the property of the architect and may not be reproduced without the permission of the architect, and unless the drawing carries the name of the architect. All designs and other information shown on this drawing are for use on the specified project only, and shall not be used otherwise without the written permission of the architect. Written dimensions on this drawing shall have precedence over scaled dimensions. All dimensions on the project must be checked by the contractor. This drawing is not to be used for construction purposes until countersigned.

DRAWN KW DATE 05-01-2026
SCALE AS NOTED

LIU RESIDENCE
1837 HOSMER AVENUE
VANCOUVER, BC
PROJECT

JOB #

SITE PLAN
DRAWING TITLE

REVISION
DRAWING # **A0-1a**